TKS-CSP-01 CSF-01a

> Department of Planning & Development Ports, Customs & Free Zone Corporation Government of Dubai



مؤسسة الموانئ والجمارك والمنطقة الحرة

CERTIFICATE OF CONFORMITY FORM 1 (COC I)

Client Name:	Plot & Location:	
Project Type:	Email:	
Representative:	Mobile No. :	
Consultant Name:	Office No. :	
РО Вох:	Email:	
Project Engineer:	Mobile No. :	
Main Contractor:	Office No. & P.O. Box:	
Project Manager:	Email:	
Project Activity:	Mobile No. :	

We hereby confirm that the following Trakhees requirements shall be complied during construction:-

Item #	Description	Yes	No	NA
01	Project sign board is displayed & fencing has been provided to the perimeter of the site with security gates on the entrance.			
02	Warning & mandatory site instruction sings displayed in a prominent locations & in common languages.			
03	Safety Advisor / Safety Supervisor available on the site as per Trakhees regulation requirements. Safety Advisor / Safety Supervisor must be in possession of a valid registration card (SARS Card / SSRS Card).			
04	First aid arrangements & emergency procedures are established. First aid room & certified first aider /DHA/MOH approved male nurse are available as per the requirements of Trakhees. (First aider must be certified by Trakhees approved 3 rd party).			
05	Project specific health & safety plan prepared & available on site. Detailed risk assessment & method statement available for startup activities including excavation. Risk assessment procedure established.			
06	Adequate numbers of Fire Extinguishers as per DCD requirements are provided and available at the site. Trained & certified Fire Marshals are available at the site (certified by DCD approved 3 rd party).			
07	Environmental risk assessments prepared & adequate controls are in place at site to prevent environmental incidents. Spill kit available for any environmental pollution incidents that may occur.			
08	Comprehensive induction program established & evidence available that all workers & staff have received site specific induction training.			
09	Welfare arrangements are established & Provided at site as per Trakhees regulation; shaded rest area, drinking water and Toilets are provided and maintained in clean, Hygienic conditions & septic tank emptied regularly.			
Item #	Description	Yes	No	NA

ص.ب 2001، دبي، الامارات العربية المتحدة

Page 1 of 2 **REVISION: 04** Dec 2017

TKS-CSP-01 CSF-01a

Department of Planning & Development
Ports, Customs & Free Zone Corporation
Government of Dubai



دائرة التخطيط والتطوير مؤسسة الموانئ والجمارك والمنطقة الحرة حكومة دبي

CERTIFICATE OF CONFORMITY FORM 1 (COC I)

10	Adequate stock of Personal Protective Equipment is available & provided & used by all the employees working at the site.		
11	Garbage Collection Skips are provided & arrangements are in place for regular removal of waste from the site. Adequate waste collection and segregation methods are implemented on site.		
12	Lifting Plan prepared & implemented. Risk Assessment prepared for all lifting activities. All Lifting Equipment are Load Tested/Certified & Certificate available at the site and all Cranes/Forklifts/Lifting Equipment/Construction Equipment/machine etc. are operated by valid UAE License holder Operators.		
13	Site Logistic Plan & Traffic Management Plan is prepared and available at the Site. Vehicle Access Routes, Pedestrian Crossing Points are defined & material storage areas have been planned & Set-up.		
14	Copies of Trakhees Regulations & Guidance are available at the site. For Reference and Training Purpose		
15	Health & Safety Training Plan has been prepared and clearly identified the Training requirements for all levels of employees at the Construction Site.		
	Green Building		
1	Gravel has been provided at the Site & Office entrance and Vehicle movement areas to reduce & prevent the Dust pollutions/emissions.		
2	Watering schedule & equipment are available for necessary dust suppression during the construction.		
3	Recycling Waste Collection provisions for Construction Waste, Food Waste & all other Recycling waste are provided at the site.		
4	Waste management training has been conducted & records are available with photos.		

We undertake to carry out the construction work in accordance with Trakhees Regulations and other relevant International Construction Safety Standards. We are aware that we are liable for financial penalties for failing to carry out our works in accordance to the aforementioned standards. We are also aware that in the event of Trakhees issuing Stop Work Orders or Prohibition Notices we are bound to stop work immediately.

(MAIN CONTRACTOR)
Name & signature of the
authorized person & his position
Company Stamp

(SUPERVISING CONSULTANT)

Name & signature of the authorized person & his position Company Stamp

Date: _____

مروس المساه ا

REVISION: 04 Dec 2017 Page 2 of 2